



**AGENDA ITEM
CITY COUNCIL MEETING FEBRUARY 18, 2020
CONSENT CALENDAR**

TO : City Manager

FROM : Public Works Director

SUBJECT : **ACCEPTANCE OF THE 2019 STREET RESURFACING PROJECT**

EXECUTIVE SUMMARY:

On July 2, 2019, City Council adopted Resolution No. 19-58, awarding the construction contract to Ghilotti Brothers, Inc. for the 2019 Street Resurfacing Project. The 2019 Street Resurfacing Project consisted of resurfacing nine streets and is ready to be accepted as complete. The total construction cost was \$1,649,811.62.

RECOMMENDATION:

Adopt the resolution (Attachment 1) accepting change orders (Attachment 3), accepting the 2019 Street Resurfacing Project as complete, authorizing the City Manager to sign the Notice of Completion (Attachment 2), and authorizing the City Clerk to file said notice with the Solano County Recorder.

BUDGET INFORMATION:

The total construction cost of the 2019 Street Resurfacing Project was \$1,649,811.62, which included construction, contingency, and construction management/engineering support services. Sufficient funds for this project were available in four accounts, which are listed in the table below.

Funding Sources	RMRA (3118050-7425)	Street Capital (4158010-7425)	Gas Tax (3108050-7008)	Measure C (4258050-7008)	TOTAL PROJECT BUDGET
Project Budget	\$450,000	\$165,000	\$282,876	\$787,124	\$1,685,000

The Project was completed for a total cost of \$1,649,811.62.

BACKGROUND:

The 2019 Street Resurfacing was part of the City’s ongoing efforts to increase the Pavement Condition Index (PCI) of our streets. The City has a Pavement Management Program (PMP) to

evaluate and cost effectively apply various procurement treatments to nearly 200 lane miles of City streets. The purpose of the 2019 Street Resurfacing project is to reconstruct streets with a PCI below 25.

On May 15, 2019, a total of three (3) responsive bids were received for the 2019 Street Resurfacing Project. The project was awarded to Ghilotti Brothers, Inc., San Rafael, CA.

The project consisted of resurfacing the following nine (9) streets: Noyes Court (between Industrial Way and Noyes cul-de-sac); Denfield Avenue (Military West to Benicia High Gates & Denfield cul-de-sac); West 2nd Street (between West N & Raymond Dr./Incline Place); Harbor Vista Court (between East 2nd Street & Harbor Vista cul-de-sac); West 5th Street (between Military West & West “J” Street); West 6th Street (between West “K” Street & Cove Way); East 3rd Street (between Hillcrest Ave. & East 3rd cul-de-sac); Shirley Drive (between Raymond Dr. & Shirley Dr. cul-de-sac); and West “I” Street (between West 5th Street & West 6th Street).

NEXT STEPS:

If the resolution is adopted, the City Manager will sign the Notice of Completion and the City Clerk will file the notice with the Solano County Recorder. The project manager will release the 5% retention 35 days after the Notice of Completion is filed with Solano County.

ALTERNATIVE ACTIONS:

None.

General Plan	Goal 2.20: Provide a balanced street system to serve automobiles, pedestrians, bicycles, and transit
	Goal 2.28: Improve and maintain public facilities and services

Strategic Plan	Strategic Issue 4: Preserving and Enhancing Infrastructure
	Strategy #1: Provide safe, functional, and complete streets

CEQA Analysis	This project is categorically exempt from the California Environmental Quality Act (CEQA) per Section 15301 (c), which exempts the operation, repair, maintenance of existing roadways, permitting, licensing, or minor alteration of existing facilities involving negligible or no expansion of use beyond that existing at the time of the lead agency’s determination.
----------------------	--

ATTACHMENTS:

1. Resolution – Acceptance of the 2019 Street Resurfacing Project
2. Notice of Completion – 2019 Street Resurfacing Project
3. Exhibit A - Summary of Contract Change Orders

*For more information contact: Rick Knight, Project Manager
 Phone: 707-746-4240
 E-mail: rknight@ci.benicia.ca.us*